
MAKHADO LOCAL MUNICIPALITY





SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN (HIGHER/ORGANISATIONAL LEVEL)

MID YEAR BUDGET AND PERFORMANCE
ASSESSMENT REPORT

2013/2014 FINANCIAL YEAR

- 1. LEGISLATIVE BACKGROUND
- 1.1. Municipal Finance Management Act, 2003

Section 72, of the MFMA 2003, state that:

- 1) The accounting officer of a municipality must by 25 January of each year
- a. Assess the performance of the municipality during the first half of the financial year, taking into account:
- i. The monthly statements
- ii. Municipality's service delivery performance during the first half of the financial year- service delivery targets and performance indicators set in the Service Delivery and Budget Implementation Plan
- iii. The past year's annual report, and progress on resolving problems identified in the annual report;
- iv. Performance of every municipal entity
- b. Submit a report on such assessment to the
- i. The mayor of the municipality
- ii. The National Treasury
- iii. The relevant provincial treasury
- 2) The financial statement of the sixth month of the financial year

 Note that section 72 (1) requires that the monthly financial statement should include the following:
- a. Actual revenue per revenue source
- b. Actual borrowings
- c. Actual expenditure per vote
- d. Amount of any allocations received
- e. Actual expenditure on those allocations, excluding the share of the local government equitable share,
- f. Material variance were necessary on the SDBIP, projected revenue by source, expenditure projections
- 3) Recommendation on the Adjustment Budget and revised projections for revenue and expenditure.

2. OTHER LEGISLATIONS

- 2.1. National Government-Wide program for local government: the 5 YR Local Government Strategic Agenda is a national program of the government that was approved by the Cabinet Lekgotla in January 2006. The goal of the program over the medium term is accelerate basic service provision and to meet the targets set universal access as outlined in the VISION 2014 and other targets basic services. The goal presupposes that municipalities are effective and capable of achieving their constitutional mandates for a developmental local government. This is based on the premise that local government should have the fiscal resources and powers to recruit, absorb, and retain appropriate managerial, professional, and technical skills into their establishments. Linked to this is the assumption that the other spheres have the appropriate capacity to play their part in cooperative government and to discharge their responsibilities to monitor, support and regulate local government. The Local Government Strategic Agenda is structured into five Key Performance Areas, from which the targets and performance indicators are based, namely,
- KPA 1: Municipal Transformation and Organisational Development
- KPA 2: Basic Service Delivery
- KPA 3: Local Economic Development
- KPA 4: Municipal Financial Viability and Management
- o KPA 5: Good Governance and Public Participation
- **2.2. Executive Oversight on the implementation of the local government strategic agenda:** The five year strategic agenda serves standing item intergovernmental forums in all spheres of government. The National Parliament and the Provincial Legislature uses the Five Year Strategic Agenda to assess the support role play by the national/ provincial Departments in municipalities. Therefore the specific IGR structures are the Presidential Coordinating Council (PCC); the Premiers Coordinating Forum; District Coordinating Forum
- **2.3. Government-Wide Monitoring and Evaluation:** the monitoring and evaluation of the local government strategic agenda forms part of the Government-Wide Monitoring and Evaluation implementation Plan;

2.4. National Targets: the implementation plan to be developed by the municipalities on the implementation of the Five Year Local Government Strategic Agenda should be informed by the national targets set for the government in the VISION 2014 Manifesto as approved by Cabinet.

3. VISION AND MISSION

3.1. MAKHADO VISION


Moving towards a dynamic and progressive centre of socioeconomic development by 2025

3.2. MAKHADO MISSION

To ensure effective utilization of economic resources to address socio- economic imperatives through mining, tourism and agriculture

4. MAKHADO MUNICIPALITY STRATEGIC OBJECTIVES

Makhado Muncipality has identified 17 Strategic Objectives which are contained in the Intergrated Development Plan. All municipal programmes will be aligned to the objectives outlined in the figure below:



ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014

| | | | | | | | | | ` | | | <u> </u> | | | | | |
|---|-------------------------------------|--|---|----------------------------------|---------------------|--|-------------------|-------------|-------------|------------------------------|----------------|--------------------|--|---|--|--------------------------------------|--|
| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective | Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence |
| | | | | | | К | CPA 1 MU | NICIPAL T | RANSFORM | ATION AN | ND ORGA | NISATION | AL DEVELOPM | IENT (KPI'S ONLY) | | | <u> </u> |
| Fo provide good governance and public participation | Performance Management System | To develop 4 performance reports and submit to council for approval by 30th June 2014 | # performance reports submitted to Council by 30th June 2014 | 4 | 4 | Quarterly performance Reports | N/A | Operational | Operational | 010/260116 | 01/07/201 | 30/06/2014 | 1 (1st Quarter performance report) | Target achieved. The first quarter report was developed and | N/A | N/A | Quarterly reports Council resolutions for eac report |
| | Management | section 57 | % Section 57 managers with signed performance agreements by 30th June 2014 | 100% | 100% (5/5) | Signing of performance Agreement | N/A | Operational | Operational | 010/260116 | 01/07/201 | 30/06/2014 | 100% (5/5) | Target not achieved. Only 3 section 57 managers contract are still active. The other are in the process of being appointed. | Delays in the appointment of the Directors | To fasttrack the appointment process | Signed Performance Agreements |
| | Performance Management System | section 57 | # of S57 managers assessment conducted by 30 June 2014 | 4 | 4 | Section 57 Managers Assessments | N/A | Operational | Operational | 010/260116 | 01/07/201 | 30/06/2014 | 1 Informal assessment for 1st quarter 2013/2014 | Informal assessment were done in a form of session with management where in informal discussion were done. | N/A | N/A | Assessment Reports for all quarters |
| | Management and Administration | To hold 12 departmental meetings by 30th June 2014 | # of departmental meetings held by 30th June 2014 | 12 per department (72) | 4 per department | N/A | Operationa I | Operational | Operational | N/A | 01/07/20 13 | 30/06/2014 | 3 | Development planning held 6 meetings -DCS held one meeting on 6 November 2013 for October 2013; no meetings were held for November and December 2013. | N/A | N/A | Agenda Meeting Notice & Monthly minutes |
| | Human Resource Management | training of 15 employees by 30 | # of employees trained in the department by 30th June 2014 | 300 | 523 | N/A | N/A | Operational | Operational | 271/260091 | 01/07/20 13 | 30/06/2014 | 3 (15) | 80 Employees attended different workshops, seminars and conferences as part of training program; In Q1 a total of 123 employees were trained - for the two Quarters jointly a total of 203 employees were trained - for the two | N/A | N/A | Attendance register, Course Content and Appointment lette of facilitator |
| To cultivate good numan resource and career nanagement | Human Resource Management | | | 3 per department (15) | 6 per department | N/A | N/A | Operational | Operational | N/A | 01/07/20 13 | 30/06/2014 | N/A | N/A | N/A | N/A | Advert and Appointment Lette |

ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014

| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective | Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidenc |
|---|--------------------------------|---|--|---|---|--|-------------------|-------------|-------------|------------------------------|------------|--------------------|--------------------|---|------------|----------------------|---|
| | | | | | | К | PA 1 MU | NICIPAL T | RANSFORM | ATION A | ND ORGA | NISATION | AL DEVELOPM | IENT (KPI'S ONLY) | | | <u>'</u> |
| Fo cultivate good numan resource and career development practices | Human Resource Management | To review the organisational structure by 30 June 2014 | Organisational structure reviewed by 30 June 2014 | Organisational structure reviewed | Organisational structure was reviewed | Organisation al structure review | N/A | Operational | Operational | Income | 01/07/201 | 130/06/2014 | 75 | NA | NA | NA | Approved Organisational Structure 2. Council Resolution |
| To cultivate good human resource and career development practices | Human Resource Management | | # of employees trained by 30 June 2014 | 300 | 523 | N/A | N/A | Operational | Operational | Income | 01/07/201 | 1 30/06/2014 | 13 | This is a duplicate of item 8 | | | Annual Training Report 13/14 financial year. WSI 14/15 Financial Year |
| To cultivate good human resource and career development practices | Human Resource Management | positions inline with the | # of Employment Equity Plan position filled by 30 June 2014 | 40 | 2007/ 2008 to 2011/2012 Employment Equity Plan | N/A | N/A | Operational | Operational | Income | 01/07/201 | 130/06/2014 | 75 | This is a duplicate of item 9 | | | Employment Equity Report 13/14 |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | | # of building plans assessed by 30th June 2014 | 300 | 338 | N/A | N/A | Operational | Operational | N/A | 01/07/201 | 1 30/06/2014 | 7 | Target Achieved. 40 building plans were assessed. | N/A | N/A | Register of Buildin Plans received vs plans approved |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | | # of zoning certificates issued by 30th June 2014 | 30 | 24 | N/A | All wards | Operational | Operational | N/A | 01/07/201 | 130/06/2014 | 8 | Target achieved. 9 zoning certificates were issued | N/A | N/A | Register of zoning planned vs zoning approved in the period + reports |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | rezoning, subdivision, special consent and | # rezoning, subdivision, special consent and consolidation applications assessed and approved by 30th June 2014 | 30 | 65 | N/A | All wards | Operational | Operational | N/A | 01/07/203 | 130/06/2014 | 6 | Target Achieved. 13 rezoning, subdivision, special consent and consolidation applications assessed and approved | N/A | N/A | Register of rezonings & sub- divisions vs actual work done records |

ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014

| | | I | | Annual Performance | <u> </u> | | 1 | | | <u> </u> | I | | | | | | |
|---|--------------------------------|--|--|---|--|--------------|----------------------|-------------|-------------|------------------------------|----------------|--------------------|--------------------|--|--|---|---|
| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective | Key Performance Indicators | Targets | Baseline | Project Name | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evideno |
| | | | | | | ŀ | KPA 1 MU | NICIPAL T | RANSFORM | MATION AN | ND ORGA | NISATION | AL DEVELOPM | IENT (KPI'S ONLY) | | | |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | To issue 24 certificates of occupancy by 30 June 2014 | # of certificates of occupancy issued by 30th June 2014 | 24 | 31 | N/A | All wards | Operational | Operational | N/A | 01/07/201 | 30/06/2014 | N/A | N/A | N/A | N/A | Certificate of Occupancy issued in the period vs Applications received |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | To formalise residential sites at Matshavhawe by 30 June 2014 | at Matshavhawe formalised by | Formalised residential sites at Matshavhawe | Tender awaiting appointment | N/A | 31 | Operational | Operational | N/A | 01/07/201 | 30/06/2014 | N/A | N/A | N/A | N/A | General Plan, La out Plans 2. SG approval of the plans |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | To provide street names to 6 towns (R293) by 30 June 2014 | | 6 | There are no street names at Vuwani, Dzanani and Waterval | N/A | 16,35,3,30 and 16 | Operational | Operational | N/A | 01/07/201 | 30/06/2014 | N/A | N/A | N/A | N/A | Spec,reports. Council Resolutior Appointment of panel of officers to name streets |
| To ensure effective and efficient spatial planning and Land Use Management | Town Planning | To demarcate sites in 5 villages by 30 June 2014 | | 5 | 12/13 projects not finalised | N/A | 1,6,7,20 and 37 | Operational | Operational | N/A | 01/07/201 | 30/06/2014 | 3 | No progress made. | Demarcation of projects is in progress | To await completion of demarcations. | Lay-out, General Plans, Record of decision from LEDET |
| To Coordinate, support and provide youth activities | Special Programmes | To conduct 11 youth activities by 30 June 2014 | # of Youth Activities conducted by 30 June 2014 | 11 | 1 | N/A | All wards | Operational | Operational | | 01/07/20 13 | 30/06/2014 | | Traget not achieved. No meetings were held eventhough notices were sent out in this quarter. | There is a challenge in that the youth council is not yet established | All activities which did not realize in both quarter 1 and quarter 2 will be done in quarter 3 and 4 | 1. Invitations 2. Attendance registers |
| To Coordinate, support and provide youth activities | Special Programmes | To bursary to 15 learners by 31 December 2013 | # of leaners awarded a Bursary by 31 December 2013 | 15 | 15 | N/A | All wards | Operational | Operational | | 01/07/20 13 | 30/06/2014 | | Target achieved. The advertisement to call for bursasry applications was published in the local media with closing date for receipt of applications 20 December 2013. Council approved the final Bursary Policy per Council Resolution A.121.5.11.13 | None | The applications received within the timelines will be processed for consideration in Q3 | Checklist and supporting documents |

ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014 Performance Progress To Date (Any **Fargets** Strategic Priority Issue Measurable **Key Performance** Location/W ompletion Development Baseline Project Name Expenditure Source/Vote tart Date 2nd Quarter Target achievement in % must be hallenges roposed Intervetion Potforlio of Evidence Objective KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT (KPI'S ONLY) 'o organise 36 # of Sports, arts Operational Operational Arts & Culture meeting espite another support and and culture was held the Council ffort the Sports establish an all Sports, arts and nvitations and ogrammes provide youth culture activities activities Chamber on the 12 Council is still not ttendance representative by 30 June 2014 conducted by 30 activities December 2013 and unctional sports council will registers une 2014 attended by 7 persons; be repeated One sports meeting held on the 06 December 2013 at the council chamber and attended by 7 persons To Coordinate. # of women and Operational Operational 01/07/20 30/06/2014 1 Children Forum meeting The Female Farmer The event of Female To organise 14 support and Childrens held on the 31 October of the Year Award Farmer of the Year invitations and women and 2013 at the Civic Center provide youth Childrens activities event could not be Ceremony will be attendance activities conducted by 30 and attended by 28 activities by 30 hosted because of done in Q4 registers June 2014 une 2014 persons; one Women ongested Forum meeting held on 3 programs. December 2013 at the Council Chamber and attended by 16 persons; one 16 Days of Activism against women and child abuse was held on 17 December 2013 at Show Grounds, Makhado and attended by 291 persons To Coordinate, # of HIV/AIDS 01/07/20 30/06/2014 Target achieved. One The World Aids Day Request letter, Special To organise 11 All wards Operational Operational HIV/AIDS activities Technical Aids Committee and the Aids invitations and support and Programmes conducted by 30 provide youth activities by 30 meeting held on 26 Campaign were two attendance activities Iune 2014 une 2014 November 2013 at Public events that were registers Library, ad attended by 31 presented on the personsMakhado and one same day at the . HIV /Aids campaign was same venue in order held at Bungeni on 18 to save costs and December 2013 and not duplicate attended by 246 persons; logistics. One World's Aids Day was held on 18 December 2013 at the Bugneni Community Hall and attended by 246 persons

ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014 Annual Performance Progress To Date (Any Targets Strategic Measurable Key Performance Priority Issue Location/W Completion Development Baseline Project Name Expenditure Source/Vote Start Date 2nd Quarter Target achievement in % must be hallenges Proposed Intervetion | Potforlio of Evidence Objective KPA 1 MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT (KPI'S ONLY) To Coordinate, Special To organise 10 # of activities for Operational Operational Target achived. 1 Disability The Disability nvitations and activities for eople living wit Forum meeting held on 20 campaigin which Campaign will be ttendace register support and rogrammes Dec 2013 at Public Library was due in Q2 did provide youth people living dissability held in Q3 with dissability activities Conducted by in Makhado and attended not take place due Conducted by 30 30th June 2014 by 16 persons. to congestion of June 2014 program To Coordinate, Special To organise 6 # of Elderly Operational Operational 01/07/20 30/06/2014 Target achived 1 Elderly The other events The events that did Request letter, support and Elderly Senior Forum quarterly meeting due in O3 for the not take place in O2 invitations and Senior Citizens Programmes provide youth Citizens ctivities was held on 19 December elderly did not take must be held in Q3 ttendance activities activities by 30 Conducted by 30 2013 at Public Library place due to registers June 2014 June 2014 Makhado and attended by congestions and 14 persons stands over To Coordinate, Special To organise 5 # of Moral All wards Operational Operational 01/07/20 30/06/2014 Target achieved. 1 Moral the intended Moral The Moral Invitation and support and Regeneration Programmes Moral Regeneration Regeneration Movement Regnevarion provide youth Regeneration Forum's quarterly meeting Movement Summit activities Movement Summit activities activities by 30 Conducted by 30 was held on 6 November was however not will be held in Q3 June 2014 June 2014 2013 at Library Activity held due to logistice Room; congestion

| Responsible Person |
|-------------------------|
| |
| мм |
| мм |
| мм |
| ALL DIRECTORS |
| ALL DIRECTORS |
| MM AND ALL DIRECTORS |

| Respo Persoi | nsible 1 | |
|-----------------|-------------|--|
| | | |
| CORP | SERV | |
| CORP | SERV | |
| CORP | SERV | |
| PED | | |
| PED | | |
| PED | | |

PED PED PED PED CORP SERV CORP SERV



Responsible Person

CORP SERV

CORP SERV

CORP SERV

| | | | | | (| ORGANISA | TIONAL S | DBIP (HIGHER | LEVEL SDB | IP) 2013 | /2014 | | | | | | |
|--|--|---|--|--|------------------------------------|-------------------|-------------|--------------|------------------------------|------------|--------------------|---------------------------------|--|------------|-------------------------|---|-----------------------|
| itrategic Development Objective | Priority Issue (Programmes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | KP <i>I</i> | 1 MUNIC | CIPAL TRA | NSFORMATION | AND ORGA | ANISATIC | NAL DEVE | LOPMENT | (Projects 0 | nly) | | | |
| To provide good governance and public participation | Intergrated Development Planning | To draft the IDP and budget by 31st March 2014 | Draft IDP and Draft Budget tabled to Council by 31 March 2014 | Draft Budget | IDP and Budget Review | All Wards | Operational | Operational | Operational | 01/07/201 | 31/03/2014 | Strategic Phase Completed | The strategic phase was completed. A strategic plan session was conducted | N/A | N/A | Analysis phase Report. Minutes of IDP representative and steering committee meetings | ММ |
| To provide good governance and public participation | Intergrated Development Planning | To finalise the IDP and Budget by 31st May 2014 | | Final IDP and Budget approved by Council by 31 May 2013 | Budget | All Wards | Operational | Operational | Operational | 01/07/201 | 31/05/2014 | N/A | N/A | N/A | N/A | Final IDP and Budget, Council resolution | ММ |
| o provide good governance and public participation | | To ensure the signing of the SDBIP by the Mayor by 28th June 2014 | SDBIP signed by the Mayor by 28th June 2014 | SDBIP signed by the Mayor by 28th June 2013 | SDBIP Developmen t | N/A | Operational | Operational | 010/260116 | 01/07/201 | 28/06/2014 | N/A | N/A | N/A | N/A | 1. Approved SDBIP. 2 Council Resolution | ММ |
| | Performance Management System | To table the Annual Report by 31st January 2014 | Annual Report tabled by 31 January 2014 | Annual Report tabled by 31 January 2013 | Annual Report | N/A | Operational | Operational | 010/260116 | 01/07/201 | 31/01/2014 | N/A | N/A | N/A | N/A | 1. Annual Report. 2 Council Resolution | ММ |
| o ensure ffective and fficient spatial lanning and and Use Management | Town Planning | | EIA report for Waterval graveyard completed by 30 September 2013 | Site for graveyard demarcated | N/A | 31 | R250,000.00 | R 0,00 | N/A | 01/07/201 | 30/09/2013 | N/A | N/A | N/A | N/A | 1. General Plan, Lay out Plans 2. SG approval of the plans | PED |
| o ensure ffective and fficient spatial lanning and and Use lanagement | Town Planning | To develop Land Sale policy by 31 March 2014 | Land Sale policy developed by 31 March 2014 | N/A | Land Sale policy development | N/A | Operational | Operational | N/A | 01/07/201 | 31/01/2014 | N/A | N/A | N/A | N/A | Approved Land sale Policy and Council Resolution | PED |

| | | | | | | | OR | GANISATION | AL SDBIP (HIGH | ER LEVEL SE | BIP) 201 | 13/2014 | | | | | |
|--|--------------------------------|--|---|----------------------------------|----------|----------------------------------|-------------------|-------------|-----------------|------------------------------|----------------|--------------------|---|---|---|---|--|
| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective | Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence |
| | " | <u> </u> | <u>" </u> | <u> </u> | |][| J. | KPA 2 BAS | SIC DELIVERY AN | ND INFRASTI | RUCTURI | E DEVELO | PMENT (KPI's (| Only) | <u> </u> | 1 | |
| To provide safe and sustainable roads and stormwater services | Project Management | To ensure 100% completion of MIG projects by 30th June 2014 | % of MIG projects within timelines by 30th June 2014 | 100% | 100% | MIG | All Wards | Operational | Operational | 51 | 01/07/20 13 | 30/06/2014 | 100% (# of MIG projects within timelimes/ total # of MIG projects) | 100% (11/11) | N/A | N/A | Projects reports detailing MIG projects progres |
| To render library and Information services to the community | Library Services | To conduct 1 readathon campaign by 30 September 2013 | # of Readathon campaign conducted by 30 September 2013 | 1 | N/A | N/A | All Wards | Operational | Operational | 246/26010 2 | 01/07/20 13 | 30/09/ 2013 | N/A | N/A | N/A | N/A | 1. Attendance register, 2. Program. 3 Memo approved by Municipal Manager |
| To render library and Information services to the community | Library Services | To conduct library week campaign by 31 March 2013 | # of Library week campaigns conducted by 31 March 2013 | 1 | N/A | N/A | All Wards | Operational | Operational | 246/26010 | 01/01/ 2014 | 31/ 03/2014 | N/A | N/A | N/A | N/A | 1. Attendance register, 2. Program. 3 Mem- approved by Municipal Manager |
| To render library and Information services to the community | Library Services | To conduct 5 outreach programme by 30 June 2014 | # of out reach programmes conducted by 30 June 2014 | 5 | N/A | N/A | All Wards | Operational | Operational | 246/26010 | 01/07/20 13 | 30/06/2014 | 1 | Target achieved.1 Holiday programm was held during December 2013 | N/A | N/A | Attendance register, 2. Program. 3 Memoral approved by Municipal Manager |
| To render library and Information services to the community | Library Services | To purchase 800 books by 31st March 2014 | # of books purchased by 31st March 2014 | 800 | 7259 | Books purchased | All Wards | Operational | Operational | 236/260142 | 01/10/201 3 | 31/03/2014 | 400 | Target not achieved. Memrondum disaaproved. | The memorandum o request was disapproved. | To reduce the number of books to 100 and to be purchased in 4th quarter | Proof of purchase, Delivery note |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing | To register 3226 vehicles by 30 June 2014 | # of Vehicles Registered by 30 June 2014 | 3236 | 3082 | N/A | All Wards | Operational | Operational | N/A | 01/07/20 13 | 30/06/2014 | 809 | Target achived. 2265 vehicles registered | N/A | N/A | RD329 Computer Printout |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing | To license 3962 drivers by 30 June 2014 | # of new Drivers Licensed by 30 June 2014 | 3962 | 3773 | Registration and Licensing | All Wards | Operational | Operational | N/A | 01/07/20 13 | 30/06/2014 | 990 | Target achived. 3448 drivers licenses issued | N/A | N/A | RD329 Computer Printout |
| To maintain clean, healthier and safe environment for the community | Waste Management | To implement 4 waste minimisation programs by 30 June 2014 | # of waste minimisation programs implemented by 30 June 2014 | 4 | 2 | Waste Management | All Wards | Operational | Operational | N/A | 01/07/20 13 | 30/06/2014 | 1 | Target achieved. 3 campaignS were held. | N/A | N/A | Monthly reports |
| To maintain clean, the maintain and safe environment for the community | Waste Management | To collect 100% waste as per waste action plan by 30 June 2014 | % of waste collected (# of collection done/# of collection targeted) by 30 June 2014 | 100% | 100% | Waste Management | All Wards | Operational | Operational | N/A | 01/07/20 | 30/06/2014 | 100% | Target Achieved. Achived 100% (10735/10735) refuse collection and street cleaning were conducted according to schedules | N/A | N/A | Actual Collections trips done in period vs overall area to be covered |

| | | | | | | ORG | GANISATIONA | L SDBIP (HIGHEF | R LEVEL SE | BIP) 201 | 3/2014 | | | | | |
|--|----------------------------------|-------------------------------|----------------------------------|-----------|---------------------|-------------------|-------------|-----------------|------------------------------|----------------|--------------------|--------------------|---|------------|----------------------|---|
| | | Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence |
| KPA 2 BASIC DELIVERY AND INFRASTRUCTURE DEVELOPMENT (KPI's Only) | | | | | | | | | | | | | | | | |
| Management | 1634176kg of waste by 30 June | recycled from the | | 1602133Kg | Waste Management | | Operational | Operational | N/A | 01/07/20 13 | 30/06/2014 | 408544 | 747800KG recycled | N/A | | External waste recycling reports confirming Kgs recycled |





COM SERV

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|--|---|----------|--|-------------------|----------------|---|---|--|------------------------------------|---|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | K | PA 2 BAS | IC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proj | ects Only) | | |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade Electricity Urban network by installing and replacing Ring Main Units 11kV(RMU) by 30 June 2014 | Electricity Urban network by installing and replacing Ring Main Units 11kV(RMU) by 30 June 2014 | N/A | Ring Main Units 11kV(RMU) | Makhado Town | R 1 000 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target achieved. Orders placed. Await delivery. | N/A | N/A | Purchase Orders/Requisition; delivery notes. Timesheets of personnel hours to confirm installation | TECH SERV |
| Fo provide continuous sustainable and reliable electricity supply | Electrical | To upgrade Electricity Urban network by installing and replacing of Mini sub stations by 31 May 2014 | To upgrade Electricity Urban network by installing and replacing of Mini sub stations by 31 May 2014 | N/A | Mini Subs | Makhado Town | R 600 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target achieved. Orders placed. Delivered. | N/A | N/A | Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 2Kms of Electricity lines by 30 June 2014 | 2km Electricity lines upgraded | N/A | Upgrade Mara Line | Mara | R 300 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved. No progress made. | Time constraints due to emergency work resulted from bad weather conditions | Reschedule for the 3rd quarter. | Survey plan. Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM, | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 200m of Electricity urban network MV cables MV Cables 70mm by 30 June 2014 | 200m of Electricity Urban network MV cables. MV Cables 70mm upgraded | N/A | MV Cables 70mm ² - urban network | Makhado Town | R 1 000 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target achieved. Waiting for delivery | N/A | N/A | Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide standby electrical supply to library by December 2013 | Standby electrical supply to library from main standby generator | N/A | Library standby supply | Makhado Town | R 20 000,00 | Procurement of goods | Target not achieved No progress made. | Time constraints due to emergency work resulted from bad weather conditions | Reschedule for the 3rd quarter. | Specs. Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 550m of Electricity Urban cable network. MV Cables 95mm2 22Kv by 30 June 2014 | 550m of Electricity Urban cable network. MV Cables 95mm2 22Kv upgraded | N/A | MV Cables 95mm ² 22Kv | Makhado Town | R 350 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved Project cancelled | Finacial constraints | To be adjusted in the mid year | 1. Designs 2. Purchase Orders/Requisition; delivery notes. Timesheets of personnel hours to confirm installation | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 1.5Kms of Electricity lines by 30June 2014 | 1.5Kms of Electricity lines upgraded | N/A | Upgrade Tshipise line | Tshipise | R 250 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved. No progress made. | Time constraints due to emergency work resulted from bad weather conditions | Reschedule for the 3rd quarter. | Planning and Design drawings. Purchase Orders/Requisition; delivery notes. Timesheets of personnel hours to confirm installation | TECH SERV |
| Fo provide continuous sustainable and eliable electricity supply | Electrical | To upgrade main Substations Line protection control Panels by 30 June 2014 | To upgrade main Substations Line protection control Panels by 30 June 2014 | N/A | Replace Line protection control Panel complete Makhado Sub | Whole network | R 650 000,00 | Recommendations and action to be done submitted to the MM for approval | Target achieved Consultant appointed | N/A | N/A | Tender specs. and advertisement. Appointment of consultant. Advert for contractor. Appointment of contractor. Progress payment s. Completion certificate. | TECH SERV |
| Fo provide continuous sustainable and reliable electricity supply | Electrical | To replace Recloser units by 30 June 2014 | To replace 5 Recloser units | N/A | Recloser whole network | Whole network | R 600 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved. No Progress made. | Service providers not qualifying. Requested for re-advertising. | Reschedule for the 3rd quarter. | Specification documents. Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM | TECH SERV |
| Fo provide continuous sustainable and eliable electricity supply | Electrical | To replace Recloser control units by 30 June 2014 | To replace Recloser control units by 30 June 2014 | N/A | Recloser controls x 5 | Whole network | R 650 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved. No Progress made. | Service providers not qualifying. Requested for re-advertising. | Reschedule for the 3rd quarter. | Specification documents. Purchase Orders/Requisition; delivery notes. Timesheets of personnel hours to confirm installation | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVE | EL SDBIP) 2013/202 | 14 | | | |
|---|---------------------------------------|------------------------------------|---|----------|---|-------------------|----------------|--------------------|--|----------------|----------------------|--|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | | Responsible Person |
| | | | | | K | PA 2 BAS | IC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To provide continuous sustainable and reliable electricity supply | Electrical | Transformers 2 x 10MVA 22/11 by | Upgrade Stubb Sub Station Transformers 2 x 10MVA 22/11 upgraded | , | New Transformers 2 x 10MVA 22/11 | Makhado Town | R 1 000 000,00 | Committees - | Target not achieved. Project cancelled. Funds amended to electrification projects. | | | Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM, completion certificate | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|---|---|----------|--|-------------------------------|----------------|---|--|--|--|---|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | K | PA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To provide continuous sustainable and reliable electricity supply | Electrical | To procure pole truck for effective maintenance and operations of electrical infrastructure | to procure 1 x 7Ton pole truck | N/A | 7 Ton Pole truck | Whole network | R 700 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved. No Progress made. | Bid committees not sitting. | Reschedule for 3rd quarter. | Tender Specification documents. Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 2Kms of Electricity lines 30 June 2014 - Upgrading Mountain line | 2Kms of Electricity lines upgraded | N/A | Upgrading Mountain line | Makhado Town & Mountain | R 1 250 000,00 | Procure truck | Target not achieved. Still finalising the specifications. | Time constraints due to emergency work resulted from bad weather conditions | Catch up in 3rd quarter. | Tender specs advert evaluation adjudication and appointment of contractor completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 2Kms of Electricity lines 30 June 2014 - Upgrading Industrial line | 2km of electricity in Industrial line upgraded | N/A | Upgrading Industrial line | Makhado Town | R 1 500 000,00 | SCM- Bid Committees - Evaluation & Adjudication & bidder awarding | Target not achieved. No Progress made. | Bid committees not sitting. | Reschedule for 3rd quarter. | Tender specs advert evaluation adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade 2 Electricity Substations & network - battery charger & batteries by 31 May 2014 | Z Electricity Substations & network - battery charger & batteries upgraded | N/A | Sub Station battery charger x 2 & batteries | Makhado Town & Levubu | R 300 000,00 | SCM - Request for quotations & procure to install | Target not achieved. Budget taken to electrification | Financial constraints | To be a,djusted during the mid year | Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM , completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide households with electricity in various villages in MLM area. households with electricity connections by | households provided with electricity connections in MLM area | N/A | Post Connections | Makhado Licensed Area | 250,000 | 110 | Target not achieved 61 connections done in Madodonga | Late vote allocation | N/A | Purchase Orders/Requisition; delivery notes. Timesheets on projects, Spec for SCM, completion certificate | TECH SERV |
| | Electrical | To provide electricity to 206 households at Njakanjaka village by 30th June 2014 | 206 households at Njakanjaka village electrified | N/A | Electrification in Eskom Areas | Njakanjaka | R 2 266 000,00 | 1. Appointment of the Contractor | Target not achieved. No Progress made. Evaluation for appointment of contractor still to be done. | Continued with full SCM processes | To catch up in 3rd quarter | Appointment letter of consultant. Tender specs advert evaluation adjudication and appointment of contractor and completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 165 households at Vhangani village by 30th June 2014 | 165 households at Vhangani village electrified | N/A | Electrification in Eskom Areas | Vhangani | 181 5 000.00 | 1. Appointment of the Contractor | Target not achieved. No Progress made. Evaluation still to be done. | Continued with full SCM processes | To catch up in 3rd quarter | Tender specs, advert, evaluation and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 101 households at Mashamba village by 30th June 2014 | 101 households at Mashamba village electrified | N/A | Electrification in Eskom Areas | Mashamba | R 1 111 000,00 | 1. Appointment of the Contractor | Target not achieved. No Progress made. Evaluation still to be done. | Continued with full SCM processes | To catch up in 3rd quarter | Appointment letter of consultant. Tender specs, advert, evaluation, adjudication and appointment of contractor and completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 50 households at Pfananani village by 30th June 2014 | 50 households at Pfananani village electrified | | Electrification in Eskom Areas | Pfananani | R 550 000,00 | Appointment of the Contractor Site establishment Excavations Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 45 households at Luvhalani village by 30th June 2014 | 45 households at Luvhalani village electrified | N/A | Electrification in Eskom Areas | Luvhalani | R 495 000,00 | Appointment of the Contractor Site establishment Excavations Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|---|--|----------|--------------------------------------|-----------------------------------|----------------|---|---|-----------------------|--|---|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | k | IPA 2 BAS | IC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proj | ects Only) | | |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 55 households at Tshifhahani (Tshirangadzi) village by 30th June 2014 | 55 households at Tshifhahani (Tshirangadzi) village electrified | N/A | Electrification in Eskom Areas | Tshifhahani (Tshirangadz i) | R 605 000,00 | Appointment of the Contractor Site establishment Excavations Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 135 households at Wisagalaza (Bungeni) village by 30th June 2014 | 135 households at Wisagalaza (Bungeni) electrified | N/A | Electrification in Eskom Areas | Wisagalaza (Bungeni) | R 1 485 000,00 | 1. Appointment of the Contractor 2. Site establishment 3. Excavations 4. Pole planting | No progress made | Financial constraints | To be taken out during adjustment | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 70 households at Mufeba village by 30th June 2014 | 70 households at Mufeba electrified | N/A | Electrification in Eskom Areas | Mufeba | R 770 000,00 | Appointment of the Contractor Site establishment Excavations Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 90 households at Makhavhani village by 30th June 2014 | 90 households at Makhavhani village electrified | N/A | Electrification in Eskom Areas | Makhavhani | R 990 000,00 | 1. Appointment of the Contractor 2. Site establishment 3. Excavations 4. Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 60 households at Mauluma Zone 4 by 30th June 2014 | 60 households at Mauluma Zone 4 electrified | N/A | Electrification in Eskom Areas | Mauluma Zone 4 | R 660 000,00 | Appointment of the Contractor Site establishment Excavations Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 70 households at Mugejwani by 30th June 2014 | 70 households at Mugejwani electrified | N/A | Electrification in Eskom Areas | Mugejwani | R 770 000,00 | Appointment of the Contractor Site establishment Excavations Pole planting | No Progress made. The dual adverts was approved but not yet implemented due delays in scm unit | Delays in scm unit | Follow up with scm management. Designs will be completed in the 3rd quarter | Tender specs, advert, evaluation, adjudication and appointment of consultants and contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 75 households at Magau by 30th June 2014 | 75 households at Magau electrified | N/A | Electrification in Eskom Areas | Magau | R 825 000,00 | 75 connetions | 75 connections done | N/A | N/A | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 30 households at Sane/Mangwele by 30th June 2014 | 30 households at Sane/Mangwele electrified | N/A | Electrification in MLM Areas | Sane/Mangw ele | R 330 000,00 | 30 connections | Target not achieved. 9 connections completed | Time constraints | To fast track the process in the 3rd quarter | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 35 households at Manavhela by 30th June 2014 | 35 households at Manavhela electrified | N/A | Electrification in MLM Areas | Manavhela | R 385 000,00 | 35 connections | Target not achieved. 32 connections | Time constraints | To fast track the process in the 3rd quarter | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 45 households at Afton/Khomele/G ombani by 30th June 2014 | 45 households at Afton/Khomele/ Gombani electrified | N/A | Electrification in MLM Areas | Afton/Khom ele/Gombani | R 495 000,00 | 45 connections | Target achieved. 45 connections done | N/A | N/A | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 60 households at Ramantsha by 30th June 2014 | 60 households at Ramantsha electrified | N/A | Electrification in MLM Areas | Ramantsha | R 660 000,00 | 60 connections | Target not achieved. 84 connections done | N/A | N/A | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|--|---|----------|--|-----------------------------|--------------|---|---|--|---------------------------|---|--|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | 1 | 1 | | ŀ | CPA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | <u>, </u> |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 40 households at Gogobole by 30th June 2014 | 40 households at Gogobole electrified | N/A | Electrification in MLM Areas | Gogobole | R 440 000,00 | 40 connections | Target not achieved. 29 connections done | The were co more request for post connections | | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 31 households at Riverside by 30th June 2014 | 31 households at Riverside electrified | N/A | Electrification in MLM -Areas | Riverside | R 348 000,00 | 31 connections | Target not achieved. 15 connections | The were co more request for post connections and over estimations | Proper planning in future | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To provide electricity to 31 households at Tshikota/Tshiosw i by 30th June 2014 | 63 households at Tshikota/Tshios wi electrified | N/A | Electrification in MLM -Areas | Tshikota/Ts hioswi | R 636 509,00 | Complete 63 connections | Target achieved. 88 connections completed | N/A | N/A | Tender specs, advert evaluation, adjudication and appointment of contractor, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade the ablutions rooms by 30 June 2014 | Ablutions upgraded | N/A | Upgrade ablutions | Makhado town | R 100 000,00 | Procure the budiling materials and construction up to 50% | Target achieved. Ablution rooms are being constructed and work is 50% done. | N/A | N/A | Spec for SCM , Project report, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To upgrade the standby quarters by 30 June 2014 | Standby quarters upgraded | N/A | Standby quarters | Makhado Town | R 250 000,00 | Specifications, Adervtisement, Appointment of Service Provider, Procurement of building materials | Target not achieved. Materials ordered | SCM processes delayed | To fast track the process | Spec for SCM , Project report, completion certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To replace Land lights at air strip by 31 March 2014 | Land lights at air strip installed | N/A | Land lights at air strip | Makhado Town Tshikota | R 700 000,00 | Specifications and invitation for bidders and appointment | Target achieved. Materials ordered. Waiting delivery | Customs to release imported materials. | Material s were released | Request for deviation of procurement process document | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Sets of tools for new electricians by 31 December 2013 | Sets of tools for new electricians purchased | N/A | Sets of tools for new electricians | N/A | R 50 000,00 | Request for quotations, Purchase of goods | Target achieved. Tools procured | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Tools for metering protection & electrification by 31 December 2013 | Tools for metering protection & electrification purchased | N/A | Tools for metering protection & electrification | N/A | R 40 000,00 | Request for quotations, Purchase of goods | Target achieved. Tools procured. | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Bush cutters/brush cutter by 31 December 2013 | Bush cutters/brush cutter purchased | N/A | Bush cutters/brush cutter | N/A | R 18 000,00 | Request for quotations, Purchase of goods | Target achieved. Tools procured. | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|--|--|----------|---|-------------------|--------------|--|--|-----------------------|--|--|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | ŀ | CPA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proj | ects Only) | | |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Compactor by 31 December 2013 | Compactor purchased | N/A | Compactor | N/A | R 30 000,00 | Request for quotations, Purchase of goods | Target achieved. Compactor purchased | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase 4 x Extension power chain saws by 31 December 2013 | 4 x Extension power chain saws purchased | N/A | 4 x Extension power chain saws | N/A | R 20 000,00 | Request for quotations, Purchase of goods | Target achieved. Goods purchased | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase 6 x Chain saws by 31 December 2013 | 6 x Chain saws purchased | N/A | 6 x Chain saws | N/A | R 18 000,00 | Request for quotations, Purchase of goods | Target achieved. Goods purchased | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase 6 x Telescopic tree prunes (silky pruners) by 31 December 2013 | 6 x Telescopic tree prunes (silky pruners) purchased | N/A | 6 x Telescopic tree prunes (silky pruners) | N/A | R 30 000,00 | Request for quotations, Purchase of goods | Target achieved. Goods purchased | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Cable locator LV by 31 December 2013 | Cable locator LV purchased | N/A | Cable locator LV | N/A | R 80 000,00 | Request for quotations, Purchase of goods | Target not achieved Funds had to be transferred to electrification | Financial constraints | To be adjusted during budget adjustment | Inter departmental report approval and exco item to Council for approval. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Data loggers x 2 by 31 December 2013 | Data loggers x 2 purchased | N/A | Data loggers x 2 | N/A | R 30 000,00 | Request for quotations, Purchase of goods | Target achieved. Since funds were not transferred to the electrification the project will be continued | Oversight on finance | To be continued | Inter departmental report approval and exco item to Council for approval. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase Portable transformer testing equipment by 31 December 2013 | Portable transformer testing equipment purchased | N/A | Portable transformer testing equipment | N/A | R 160 000,00 | Request for quotations, Purchase of goods | Target not achieved Funds had to be transferred to electrification | Financial constraints | To be adjusted during budget adjustment | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To purchase, install and commission Air conditioner (SCM& Musekwa) by 31 December 2013 | Air conditioner (SCM& Musekwa) purchased | N/A | Air conditioner (SCM& Musekwa) | Musekwa | R 30 000,00 | Request for quotations, Purchase of goods | Target achieved. Goods purchased | N/A | N/A | Tender specs advert evaluation adjudication and appointment of contractor completion payment certificate | TECH SERV |
| To provide continuous sustainable and reliable electricity supply | Electrical | To replace air conditioners when faulty by 31 June 2014 | Air conditioner replacements | N/A | Air conditioner replacements | MLM buildings | R 300 000,00 | Appoitment of contractor. Replacement of airconditioners | Target not achieved. Contractor appointed, to begin with replacements | N/A | N/A | Tender specs advert evaluation adjudication and appointment of contractor completion certificate | TECH SERV |

| | | | | | ORGA | NISATION | MAI SDRIP | (HIGHER I EVE | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|---|---|----------|--|-------------------|--------------|---|--|--|--|--|-----------------------|
| | | | ı | 1 | UKGA | IVISATIOI | VAL SUBIF | (IIIGIIEK EEVI | 2013/20 | 14 | ı | | |
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | K | PA 2 BAS | IC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To provide continuous sustainable and reliable electricity supply | | To purchase Hydraulic crimping tool set by 31 December 2013 | Hydraulic crimping tool set purchased | | Hydraulic crimping tool set | N/A | R 20 000,00 | Request for quotations, Purchase of goods | | N/A | N/A | Purchase Orders/Requisition; delivery notes. | TECH SERV |
| Fo provide safe and sustainable roads and stormwater services | Storm Water | To tar 3km of Eltivillas Extension 1 street by 31st May 2014 | 3km of Eltivillas Extension 1 street tarred | , | Eltivillas Extension 1 tarring of streets | 20 | 5,335,482.39 | | issurfaced except 200m. | The contractor do not have capacity to work on wetland area. | A session is requested with a well established contractor with capacity to finish the remaining wetland. | Project progress report and practical completion certificate | TECH SERV |
| Fo provide safe and sustainable roads and stormwater services | Roads and Storm Water | To upgrade 1.6km road at Tshikota by 31 May 2014 | 1.6km road at Tshikota upgraded | | Tshikota upgrading of streets | 21 | 1,793,486.90 | | Target achieved. The road is 100% done. The project is handed over | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |
| Fo provide safe and sustainable roads and stormwater services | Storm Water | To rehabilitate 5.2.km of Waterval street by 31 May 2014 | 5.2.km of Waterval street rehabilitated | N/A | Waterval streets rehabilitation | 16 | 8,206,221.15 | | Target achieved. Project has been completed. It is now on retention. | | N/A | Project progress report and practical completion certificate | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|---|--|----------|--|-----------------------------------|---------------|--|--|--|---|---|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | К | CPA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To rehabilitate 2.3km of street at Eltivillas Business area by 31 March 2014 | 2.3km of street at Eltivillas Business area rehabilitated | N/A | Rehabilitation of Street, (No Suggestions) Business area | 20 | 4,450,665.24 | Road markings and signs and practical handover | Target achieved. The road markings are done and paving is being finalised on 50m portion. A handover to be done before end January 2014 | During December the contractor could not finifh work since the portion is in front of business which was so busy during festive season | To finalise the remain work by January 2014 | Project progress report and practical completion certificate | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To construct Mphaila access road and bridge by 31st December 2013 | Mphaila access road and bridge constructed | N/A | Mphaila access road and bridge | 34 | 7,915,901.13 | Bridge construction completed | Target achived. Bridge construction is completed. Practical handover to be done. | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To construct 3km Piesanghoek to Khunda access road by 31 March 2014 | 3km Piesanghoek to Khunda access road by constructed | N/A | Piesanghoek to Khunda access road | 30 | 11,500,000.00 | Base layer, asphalt surfacing and concrete side drains | Target achieved. The road is 100% surfaced and open for public use. Side drains are being completed. | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To construct 3km Sereni Themba to Mashamba post office access road and bridges by 31 December 2014 | 3km Sereni Themba to Mashamba post office access road and bridges constructed | N/A | Sereni Themba to Mashamba post office access road and bridges | | 7,000,000.00 | 3km road completed | Target achieved. The road is 100% complete. The road is open for public use Practical handover to be done by January end. | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To construct 3km Tshivhulana to Tshilaphala access road by 31 March 2014 | 3km Tshivhulana to Tshilaphala access road constructed | N/A | Tshivhulana to Tshilaphala access road | 1 | 6,500,000.00 | Base layer, asphalt surfacing and concrete side drains | Target achived. The road is 100% surfaced. Side drains are being finalised. | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To refurbish 1.6km of Eltivillas CBD streets by 31 March 2014 | 1.6km of Eltivillas CBD streets refurbished | N/A | Refurbishmen t of Eltivillas CBD streets | 20 | 6,618,091.61 | Design, tender document and specification and advert for contractors | Target achieved. Evaluation for contractors is underway | N/A | N/A | Project progress report, | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To construct 0.5km road at Kingfisher N1 intersection by 30 June 2014 | 0.5km road at Kingfisher N1 intersection constructed | N/A | Kingfisher N1 intersection | 20 | 5,000,000.00 | Design, tender document and specification, advert for contractors only when SANRAL approved | Target achieved. No progress made | SANRAL is constructing the portion that was planned for. | To take the money to Elvillas CBD and Makhado town resealing). A scope of work to be increased in Makhado Town | Project progress report, | TECH SERV |
| To provide safe and sustainable roads and stormwater services | Roads and Storm Water | To reseal 2km of streets in Makhado Town(Krogh, Jeppe and Kruger) by 30 June 2014 | 2km of streets in Makhado Town(Krogh, Jeppe and Kruger) resealed | N/A | Resealing of streets in Makhado Town(and Kruger) | 21 | 6,491,500.00 | Design, tender document and specification and advert for contractors | Target achieved. Evaluation for contractors is underway | N/A | N/A | Project progress report, | TECH SERV |
| Fo provide sustainable forward planning of projects | Roads and Storm Water | To conduct feasibility studies for Magau & Ravele to Ramantsha Road by 30 June 2014 | feasibility studies for Magau & Ravele to Ramantsha Road conducted | N/A | Planning(MIG PROJECTS) - Magau & Ravele to Ramantsha Road | Magau & Ravele to Ramantsha | 3,000,000-00 | Feasibility studies | Target not achieved. To advertise for consultants | Magau is not a municipal road. | An approval has to be obtained from RAL | Project scope, feasibility studies report, payment certificate and appointment of engineer | TECH SERV |
| Fo provide safe and custainable recreational facility services | Parks and Recreation | To build a community hall at Waterval by 30 June 2014 | Community hall at Waterval constructed | N/A | Waterval Community hall | 16 | 5,880,151.58 | Roofing, painting, tiling and finishing | Target achieved. Roofing is complete, painting and tiling not yet done. painting and tiling to be done on the 3rd quarter. | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |
| Fo provide safe and sustainable recreational facility services | Parks and Recreation | To build a community hall at Dzanani by 30 June 2014 | Community hall at Dzanani built | N/A | Dzanani Community hall | 35 | 8,500,000.00 | Roofing, painting, tiling and finishing | Target achieved. The hall is fully complete | N/A | N/A | Project progress report and practical completion certificate | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|--|---------------------------------------|--|---|----------|--|------------------------------|--------------|---|--|--|---|--|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | K | IPA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To provide safe and custainable recreational facility services | Parks and Recreation | To upgrade sports facility at Vuwani by 30 June 2014 | Sports facility at Vuwani upgraded | N/A | Vuwani upgrading of sports facility | 3 | 1 000 000,00 | Tender documents and specification complete | Target achieved. Tender documents and specification are completed. The advert for contractors to be issued. | N/A | N/A | Project progress report | TECH SERV |
| o provide safe and ustainable ecreational facility ervices | Parks and Recreation | To upgrade the sports facility at Bungeni by 30 June 2014 | Sports facility at Bungeni upgraded | N/A | Bungeni upgrading of sports facility | Bungeni | 1 000 000,00 | Tender documents and specification complete | Target achieved. Tender documents and specification are completed. The advert for contractors to be issued. | N/A | N/A | Project progress report, | TECH SERV |
| To provide quality barks, reactional acilities, dignified emetery and green nvironment for our ommunity. | Parks and Recreation | To refurbish and upgrade the town swimming pool by 30 June 2014 | Town swimming pool upgraded and refurbished | N/A | Refurbishmen t & Upgrading of Town swimming pool | Municipal Wide | 500 000,00 | Approval by the MM on the model to be followed. Procurement of a service provider | Target achieved. Tender documents and specification completed and submitted to supply chain management for advertisement | N/A | N/A | | COM SERV |
| To provide quality sarks, reactional acilities, dignified emetery and green nvironment for our ommunity. | Parks and Recreation | To purchase 6x self propelled ride- on lawnmowers by 31 December 2013 | 6x self propelled ride- on lawnmowers purchased | N/A | 6x self propelled ride- on lawnmowers | Municipal Wide | 50 000,00 | Seek quotations, 6x self propelled ride- on lawnmowers purchased | Target achieved. Tender documents and specification completed and submitted to supply chain management for advertisement | N/A | N/A | N/A | COM SERV |
| o provide effective emetery nanagement by 31 March 2014 | Public Facilities | To fence a cemetery site at Waterval by 31 March 2014 | Cemetery site fenced at Waterval created | N/A | Waterval | 16 | 280, 000.00 | Tender documents and specification complete. Quotation done. | Target achieved. Teander and Specification documents done. Materials purchased. Fencing to be done after appointing a service provider. | N/A | N/A | Specification and Project progress report, | TECH SERV |
| o maintain the nunicipal nfrastructure and ouildings | Public Facilities | To construct public toilets at Vuwani Service centre by 30 June 20143 | Public toilets at Vuwani Service centre built | N/A | Public Toilets | Vuwani | 100 000,00 | Specifications, Advertisement, Appointment of a service provider | Target achieved. Materials purchased. Construction to be done internally. | N/A | N/A | Project progress report, | TECH SERV |
| o maintain the nunicipal nfrastructure and uildings | Public Facilities | To construct public toilets at Dzanani township cementry by 30 June 20143 | Public toilets at Dzanani township cementry built | N/A | Public toilets for Dzanani township cementry | Dzanani | 25 000,00 | Specifications, Advertisement, Appointment of a service provider | Target achieved. Materials purchased. Construction to be done internally. | N/A | N/A | Project progress report, | TECH SERV |
| o maintain the nunicipal nfrastructure and uildings | Buildings and Control | To install blinds curtains (4 x offices) at Musekwa Thusong Centre by 31 March 2014 | Blinds curtains installed (4 x offices) at Musekwa Thusong Centre | N/A | Blinds curtains (4 x offices) | Musekwa Thusong Centre | 5 000,00 | Specifications, Advertisement, Appointment of a service provider | Target not achieved. No progress made. | Budget is insufficient | To budget on the next financial year | Project progress report, | TECH SERV |
| o maintain the nunicipal nfrastructure and uildings | Buildings and Control | To construct a guardroom at Musekwa Thusong Centre by 30 June 2014 | Guardroom constructed | N/A | Guardroom | Musekwa Thusong Centre | 20 000,00 | Specifications, Advertisement, Appointment of a service provider | The guardroom has been erected internally. To be delivered before end January 2014 | Change of scope | To be done internally | Project progress report, | TECH SERV |
| o maintain the nunicipal n | Buildings and Control | To install a borehole at Musekwa Thusong Centre by 31 March 2014 | Borehole installed | N/A | Borehole | Musekwa Thusong Centre | 30 000,00 | Specifications, Advertisement, Appointment of a service provider | Target not achieved. No progress made. | Budget is insufficient | To budget on the next financial year | Project progress report, | |
| o maintain the nunicipal nfrastructure and uildings | Buildings and Control | To construct toilets at Bungeni Taxi Rank by 30 June 2014 | Bungeni Taxi Rank constructed | N/A | facilities Bungeni taxi rank | Waterval Region | | Specifications, Advertisement, Appointment of a service provider | Target not achieved. No Specifications, Advertisement, Appointment of a service provider done | Miscommunication by the regional office | To be done before January | Project progress report, | |
| o maintain the nunicipal nfrastructure and uildings | Buildings and Control | To purchase 1 x 5000L water tanks by 31 December 2013 | 1 x 5000L water tanks purchased | N/A | 1 x 5000L water tanks | Waterval Region | 9 000,00 | Quotations and purchase of 1 x 5000L water tanks | Target not achieved. Tank not purchased | Delays in doing quotes | To be purchased before end January | Proof of purchase | TECH SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|---|---------------------------------------|---|--|---|--|-------------------------|--------------|--|--|---|--|---|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | К | PA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To maintain the municipal infrastructure and buildings | Buildings and Control | To refurbish Eltivillas public ablution by 31 March 2014 | Refurbishment of Eltivillas public ablution | | Refurbishmen t of Eltivillas public ablution | Municipal Wide | 200 000,00 | Specifications and invitation for bidders and appointment | Target achieved. Specification done. Advertisement done | N/A | N/A | Appointment letter, Project progress report | TECH SERV |
| Fo maintain the nunicipal nfrastructure and ouildings | Buildings and Control | To extend Makhado Civic Center Extensions by 30 June 2014 | Makhado Civic Center Extensions | | Makhado Civic Center Extensions | Makhado Civic Center | 400 000,00 | Specification and invitation for bidders | Target not achieved. No progress made | The matter is receiving attention from management whether to proceed or not. | To wait for management decision | Appointment letter, Project progress report | TECH SERV |
| To maintain the nunicipal nfrastructure and ouildings | Buildings and Control | To purchase Vacuum cleaner machine by 31 March 2014 | Vacuum cleaner machine purchased | N/A | Vacuum cleaner machine | Waterval Region | 2 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| Fo maintain the nunicipal nfrastructure and ouildings | Environme ntal manageme nt | To purchase 1 x Chain saws by 31 March 2014 | 1 x Chain saws purchased | N/A | 1 x Chain saws | Waterval Region | 5 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| Fo maintain the nunicipal nfrastructure and ouildings | Environme ntal manageme nt | To purchase 2 x Grass cutters by 31 March 2014 | 2 x Grass cutters purchased | N/A | 2 x Grass cutters | Waterval Region | 8 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| Fo maintain clean, nealthier and safe environment for the community. | Waste Manageme nt | To review the Integrated Waste Management Plan by 31 December 2013 | Integrated Waste Management Plan reviewed by 31 December 2013 | Integrated Waste Managem ent Plan was reviewed | Integrated Waste Management Plan | Municipal Wide | Operational | Integrated Waste Management Plan reviewed | Target not achieved. The Intergrated Waste Management plan has not beeen completed. The service provider is still busy. | The municipality do not have direct control over the Service provide since he is appointed by the COGHSTA | To follow up with the COGHSTA | I. Integrated Waste Management Plan adopted by Council. Council Resolution 2. | COM SERV |
| Fo provide quality parks, reactional acilities, dignified temetery and green environment for our community. | Waste Manageme nt | To develop a new Landfill site by 30 June 2014 | Landfill site developed | INCOME | Development of the new landfill site | Eltivillas | 3 000 000,00 | Appointment of contractor, Site establishment, Construction at 20% | Target achieved Contractor appointed and on site. Site establishment done, Contrctor busy with the debushing of site. The work is 20% done | N/A | N/A | Specifications, Appointment letter, Project progress report | COMM SERV |
| Fo provide quality parks, reactional actilities, dignified remetery and green environment for our community. | Waste Manageme nt | To rehabilitate the Landfill site by 31 March 2014 | Landfill site rehabilitated | INCOME | Rehabilitation of the existing landfill site | Eltivillas | 2 500 000,00 | Appointment of service provider, Fencing of the landfill site | Target not achieved. A letter for authorisation has been sent to the Municipal Manager | Rehabilitation of the existing landfill depends on the completion of the new landfill site. | To speed up the process of completion of the new landfill site | Specifications, Appointment letter, Project progress report | TECH SERV |
| To provide quality parks, reactional acilities, dignified remetery and green environment for our community. | Waste Manageme nt | To purchase Refuse Compactor Machine by 31 December 2013 | Refuse Compactor Machine purchased by 31 December 2013 | INCOME | Refuse Compactor Machine | Municipal Wide | 3 000 000,00 | Appointment of service provider , Delivery of the Campactor Machine | Target achieved. The machine is purchased. The municipality is awaiting delivery. | N/A | N/A | Proof of purchase and delivery note | COMM SERV |
| o prevent and espond to disaster elated incidences and mitigation in arreship with all pheres of overnment, and ther stakeholders | Disaster Manageme nt | To review the Disaster Management Policy by 31st March 2014 | Reviewed Disaster Management Policy by 31st March 2014 | Reviewed Disaster Managem ent Policy by 31st March 2014 | Disaster Management Policy was reviewed | All Wards | N/A | N/A | N/A | N/A | N/A | 1 . A copy of the approved Disaster Policy. 2 Council Resolution | COM SERV |
| o prevent and espond to disaster elated incidences ind mitigation in vartnership with all pheres of overnment, and ther stakeholders | Disaster Manageme nt | To review the Disaster Management Plan and integrate in the IDP by 31December 2014 | Reviewed Disaster Management Plan by 31December 2014 | Reviewed Disaster Managem ent Plan by 31Decem ber 2014 | Disaster Management Plan was reviewed and integrated in the IDP | All Wards | N/A | Disaster Management Plan reviwed and integrated in the IDP | Target achieved. Disaster Management Plan has been sent to Corporate for consideration by portfolio | N/A | N/A | 1. Approved Disaster Management Plan. 2 Council Resolution | COM SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|--|---|---|---|-----------|---|-------------------|--------------|---|---|---|--|---|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | | | | ŀ | KPA 2 BAS | SIC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | |
| To provide protection services for municipal infrastructure | Security Services | To install 62 CCVTV Surveillance Cameras for Civic Centre by 30 June 2014 | 62 | 42 Camera | CCVTV Surveillance Cameras | Civic Centre | 900,000.00 | Seek quotations for installation | Target achieved. The service provider[long term contractor] has quoted and approval has been granted by the Municipal Manager for installstion to be done in the 2nd and 3rd quarter. | Delays in approval of the quotes | To do installation in the 3rd quarter | Invoices 2. Contractor appointment | COM SERV |
| To render library and Information services to the community | Library Services | To extend the cable from the existing Generator (extension from Civic centre) to library by 31 March 2014 | Generator (extension from Civic centre)- cable purchased | N/A | Generator (extension from Civic centre)-cable | Civic Centre | 20 000,00 | N/A | N/A | N/A | N/A | Quotations and Delivery note | COM SERV |
| To render library and Information services to the community | Library Services | To purchase Book shelves (Musekwa) by 31 March 2014 | Book shelves (Musekwa) purchased | N/A | Book shelves (Musekwa) | Musekwa | 20 000,00 | N/A | N/A | N/A | N/A | Quotations and Delivery note | COM SERV |
| To render library and Information services to the community | Library Services | To purchase Study chairs by 31 March 2014 | Study chairs purchased | N/A | Study chairs | Musekwa | 20 000,00 | N/A | N/A | N/A | N/A | Quotations and Delivery note | COM SERV |
| To render library and Information services to the community | Library Services | Television and DVD player (1 x main library, 1 x Musekwa) | Television and DVD player (1 x main library , 1 x Musekwa) | N/A | Television and DVD player (1 x main library, 1 x Musekwa) | 0 | - | N/A | N/A | N/A | N/A | | COM SERV |
| To render library and Information services to the community | Library Services | To purchase Library Display shelves (Musekwa) by 31 March 2014 | Library Display shelves (Musekwa) purchased | N/A | Library Display shelves (Musekwa) | Musekwa | 10 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To construct the Admin Block by 30 June 2014 | Admin Block constructed | N/A | Admin Block | Makhado | 1 000 000,00 | Purchasing of material | Target not achieved. Admin Block not yet constructed | Planning department still busy with designs and plans | To follow up with the DDP | Proof of purchase and delivery note, Project report | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To purchase Portable roads accident signs by 31 December 2013 | Portable roads accident signs purchased | N/A | Portable roads accident signs | Makhado | 100 000,00 | Seek Quotations, Portable roads accident signs purcahsed | Target achieved. Awaiting delivery | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To upgrade water services for animal pound by 30 June 2014 | Water services for animal pound upgraded | N/A | Upgrade water services for animal pound | Makhado | 60 000,00 | Procurement of materials | Target achieved. Materials have achieved. | N/A | N/A | Proof of purchase and delivery note, Project report | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To purchase k53 testing poles and base fitment by 30 June 2014 | k53 testing poles and base fitment purchased | N/A | k53 testing poles and base fitment | Makhado | 60 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To purchase 2 x Special garage door for VTS by 31 March 2014 | 2 x Special garage door for VTS purchased | N/A | 2 x Special garage door for VTS | Makhado | 80 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To purchase 2 x Hoover Machines by 31 December 2013 | 2 x Hoover Machines purchased | N/A | 2 x Hoover Machines | Dzanani | 2 000,00 | Seek quotations, 2 x Hoover Machines purchased | Target not achieved. Requestfor quotations were submitted to SCM in October. | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |

| | | | | | ORGA | NISATIO | NAL SDBIP | (HIGHER LEVI | EL SDBIP) 2013/20 | 14 | | | |
|--|---|--|--|----------|---|-------------------|-----------|---|--|-------------------------------------|--|--|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Portfolio of Evidence | Responsible Person |
| | | 1 | 1 | | k | CPA 2 BAS | IC DELIVE | RY AND INFRA | STRUCTURE DEVE | LOPMENT (Proje | ects Only) | | , |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To purchase 6 x Security Doors by 31 December 2013 | 6 x Security Doors purchased | N/A | 6 x Security Doors | Dzanani | 15 000,00 | Seek quotations, 6 x Security Doors purchased | Target not achieved. Requestfor quotations were submitted to SCM in October. | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |
| o provide effective and efficient Traffic, icensing and ecurity services | Traffic and Licensing (Makhado Traffic Station) | To purchase 2 x Scrubbing machines by 31 December 2013 | 2 x Scrubbing machines purchased | N/A | 2 x Scrubbing machines | Dzanani | 1 500,00 | Seek quotations, 2 x Scrubbing machines purchased | Target not achieved. Requestfor quotations were submitted to SCM in October. | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |
| Fo provide effective ind efficient Traffic, icensing and Security services | Traffic and Licensing (Makhado Traffic Station) | Special Garage Roller Doors for VTS (supply and fit) by 31 March 2014 | Special Garage Roller Doors for VTS (supply and fit) purchased | N/A | Special Garage Roller Doors for VTS (supply and fit) | Makhado | 50 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To urchase Testing poles and base fittings by 30 June 2014 | Testing poles and base fittings purchased | N/A | Testing poles and base fittings | Makhado | 20 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Traffic and Licensing (Makhado Traffic Station) | To purchase Filling cabinets 31 December 2013 | Filling cabinets purchased | N/A | Filling cabinets | Dzanani | 10 000,00 | Seek quotations, Filling cabinets purchased | Target not achieved. Requestfor quotations were submitted to SCM in October. | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, Licensing and Security services | Vuwani Testing Station | To purchase Testing poles and base fittings 30 June 2014 | Testing poles and base fittings purchased | N/A | Testing poles and base fittings | Vuwani | 10 000,00 | Seek quotations, 2 x Heavy duty fan for waiting area purchased | Target not achieved. No progress made. Virement has been done in support of filling cabinet | Financial constraints | Virement has been done in support of filling cabinet | Proof of purchase and delivery note | COM SERV |
| o provide effective and efficient Traffic, icensing and security services | Vuwani Testing Station | To purchase Filling steel cabinet by 31 December 2013 | Filling steel cabinet purchased | N/A | Filling steel cabinet | Vuwani | 15 000,00 | Seek quotations, Traffic tent purchased | Target achieved. Steel cabinet purchased | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| To provide effective and efficient Traffic, dicensing and decurity services | Vuwani Testing Station | To purchase 2 x Heavy duty fan for waiting area by 31 December 2013 | 2 x Heavy duty fan for waiting area purchased | N/A | 2 x Heavy duty fan for waiting area | Vuwani | 5 000,00 | Seek quotations, 2 x Heavy duty fan for waiting area purchased | Target not achieved. Request for quotations set to supply chain in November | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |
| o provide effective nd efficient Traffic, icensing and ecurity services | Vuwani Testing Station | To purchase Traffic tent by 31 December 2013 | Traffic tent purchased | N/A | Traffic tent | Vuwani | 6 000,00 | Seek quotations, Traffic tent purchased | Target not achieved. Request for quotations set to supply chain in November | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |
| o provide effective nd efficient Traffic, icensing and ecurity services | Vuwani Testing Station | To purchase Money counting machine by 31 December 2013 | Money counting machine purchased | N/A | Money counting machine | Vuwani | 5 000,00 | Seek quotations, Money counting machine purchased | Target achieved. Money counting machine purchased | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| o provide effective nd efficient Traffic, icensing and ecurity services | Vuwani Testing Station | To purchase Testing pit chain by 31 December 2013 | Testing pit chain purchased | N/A | Testing pit chain | Vuwani | 3 000,00 | Seek quotations, Testing pit chain purchased | Target not achieved. Request for quotations set to supply chain in November | Delays in approval of the quotes | To follow up with SCM | Proof of purchase and delivery note | COM SERV |
| o provide effective nd efficient Traffic, icensing and ecurity services | Traffic and Licensing | To install motor on five vehicle gates by 30 June 2014 | Motor on five vehicle gates installed | N/A | Install motor on five vehicle gates | Municipal Wide | 25 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |
| o provide effective nd efficient Traffic, icensing and ecurity services | Traffic and Licensing | To purchase portable traffic signs by 31 March 2014 | Traffic signs (portable) purchased | N/A | Traffic signs | Municipal Wide | 10 000,00 | N/A | N/A | N/A | N/A | Proof of purchase and delivery note | COM SERV |

| | | | | | | | ORGAN | ISATIONAL SD | BIP (HIGHER | LEVEL SDB | IP) 2013 | 3/2014 | | | | | | |
|--|--------------------------------|--|--|----------------------------------|----------|--------------|-------------------|--------------|---------------|------------------------------|------------|--------------------|-----------------------|---|------------|----------------------|---|-----------------------|
| | Priority Issue (Programmes) | | Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | | Funding Source/Vote No | | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
| | | | | | | , | | KPA | A 3 LOCAL ECO | NOMIC DE | VELOPM | ENT (KPI's | s Only) | | | | 1 | |
| | Development | functionality of LED and Tourism Forum | % of functionality of LED and Tourism Forum by 30th June 2014 | 100% | 100% | LED Forum | All Wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 100% | 100% functional | None | | Meetings held according to schedule, Minutes, Attendance register, Proof of implementation of forum resolution | мм |
| Creation of long term sustainable and integrated economic growth and rural development. | Local Economic Development | To support 3 SMME projects in the communities by 30 June 2014 | # of projects supported by 30th June 2014 | 3 | N/A | N/A | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | N/A | N/A | N/A | | Reports and register of projects | PED |

| ORGANISA | TIONAL | SDBIP (HIG | HER LE | VEL S | SDBIP) 201 | 3/2014 | 1 | | | | | | | | | | |
|--|---------------------------------------|--|--------------------------------------|--------------|---|----------------------|------------|-------------|-------------------------------|----------------|--------------------|---|--|--|-------------------------|--|-----------------------|
| Strategic Development Objective | Priority Issue (Program mes) | Measurable Objective/Key Performance Indicators | Annual Performa nce Targets | Baselin e | Project Name | Location/ Ward | Budget | Expenditure | Funding Source/Vo te No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsib e Person |
| | | | | | | | | KPA 3 LOCA | AL ECONOMIC | C DEVELOPM | IENT (Projects O | nly) | | | | | |
| Creation of long term sustainable and integrated economic growth and rural development. | Local Economic Developme nt | To do planning for Tshakhuma fruit market revitalisation by 30 June 2014 | 100% | 100% | Tshakhuma fruit market revitalization project | Tshakhum a | 100 000,00 | R 0,00 | N/A | 01/07/20 13 | 30/06/2014 | Appointment of the service provider for feasibility studies | Target not achieved. Scope of work and advertisement done | None | None | Project scope plan, Contractor appointment letter, payment certificate and Handover certificate | PED |
| Creation of long term sustainable and integrated economic growth and rural development. | nt | To do planning for Makhado N1 Information and Caravan Recreational / Entertainment centre revitalisation by 30 June 2014 | 100% | 100% | Makhado N1 Information and Caravan Recreational / Entertainment centre | Makhado | 100 000,00 | R 0,00 | N/A | 01/07/20 | 30/06/2014 | Appointment of the service provider for feasibility studies | Target not achied.Draft scope of work completed | None | None | Project scope plan, Contractor appointment letter, payment certificate and Handover certificate | PED |
| Creation of long term sustainable and integrated economic growth and rural development. | nt | To purcahse a 1.4 Engine capacity by 30 June 2014 | 1.4 Engine capacity purchased | N/A | 1 X 1.4 Engine Capacity | Makhado | 150 000,00 | R 0,00 | | 01/07/20 13 | 30/06/2014 | develop specification and submit to scm | Target not achieved | Project withdrawn due to budgetary constaraints | To be adjusted | Proof of purchase | PED |
| Creation of long term sustainable and integrated economic growth and rural development. | Local Economic Developme nt | To purcahse a Digital Camera by 30 June 2014 | Digital Camera purcahsed | N/A | Digital Camera | Makhado | 3 000,00 | R 0,00 | | 01/07/20 13 | 30/06/2014 | N/A | No need for a computer | No need for a computer | To be adjusted | Proof of purchase | PED |
| Creation of long term sustainable and integrated economic growth and rural development. | Local Economic Developme nt | To name street at the Townships by 30 June 2014 | Township s streets named | N/A | Street Naming | Dzanani/ Waterval | 200 000,00 | R 0,00 | | 01/07/20 13 | 30/06/2014 | Appoint service provider for cordination | There is no more a need to appoint a service provider. The project will be done internally.Draft names available | N/A | N/A | Draft List | PED |

| | OWNEDDEN | (IIIGIILK LLVI | EL SDBIP) 201: | , | | Tr. | 1 | | | | | 1 | | | | 1 | 1 |
|--|--------------------------------|---|--|----------------------------------|----------|-------------------|-------------|---------------|------------------------------|------------|--------------------|-----------------------|---|--|---|---|-----------------------|
| trategic evelopment bjective | Priority Issue (Programmes) | Measurable Objective | Key Performance Indicators | Annual Performance Targets | Baseline | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
| | | | | | | | KPA 4 MUNIC | CIPAL FINANCI | E MANAGEM | IENT ANI | D VIABILIT | 'Y (KPI's Oı | ıly) | | | | |
| o effectively anage the financial fairs of the unicipality | Expenditure Management | | % capital budget spent as approved by Council by 30th June 2014 | 100% | 100% | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 25% | Target Achieved. 54% capital budget spent | Delay on the implementation of the projects on site. | Proper monitoring and supervision of contractors. | 1.Project reports 2. Capital Budget Expenditure | ALL DIRECTO |
| o effectively anage the financial fairs of the unicipality | Expenditure Management | To reconcile 60 main accounts by 30 june 2014 | # of main reconciliation accounts compiled by 30th June 2014 | 60 | 60 | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 15 | Target Achieved. 15 main reconciliation accounts were compiled | Target Achieved. The bank reconciliation for September delayed due to rpior year backlogs in addressing reconciling items. | Timely recording of outstanding revenue and expenditure transactions in cashbook. | 1. Salaries & Wages 2. Vat 201 3. Retentions 4. Creditors Listing 5. Bank Reconciliation | CFO |
| o effectively anage the financial fairs of the unicipality | Revenue Management | To collect 76% of revenue by 30 June 2014 | % revenue collected by 30 June 2014 | 76% | 72% | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 25% | Target Achieved % 25 of the Annual Target | ,payments from consumers slow , though credit control enforcement is active | Effective implementation of revenue enhancement strategies. | Biling and collection/ payment Reports | CFO |
| o effectively anage the financial fairs of the unicipality | Budget and Reporting | To submit 12 section 71 reports to Treasury by 30 June 2014 | # of section 71 reports submitted to Treasury by 30 June 2014 | 12 | 12 | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 3 | Target Achieved. Section 71 reports were submitted. (aug -dec t) | N/A | N/A | Email acknowledgement delivery receipt within prescribed timeframe | CFO |
| o effectively anage the financial fairs of the unicipality | Supply chain Management | To adjudicate 100% of tenders within 90 days of closure period | | 100% | 100% | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 100% | 80% tenders were adjudicated within 90 days of closure period -will update in january | done due to delays | Appointment secondees for the appointed members to ensure that the quorum is met in the absence of the principal members. | # of Tenders to be advertised vs actual Tender adjudication reports | CFO |
| o effectively nanage the financial ffairs of the nunicipality | Supply chain Management | To compile 12 monthly inventory reports by 30 June 2014 | # of monthly inventory reports compiled by 30 June 2014 | 12 | 9 | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 3 | Target Achieved. 3 monthly inventory reports compiled | N/A | N/A | Certified Inventory reports | CF0 |
| provide good overnance and oblic participation | Asset Management | To verify assets by 30th June 2014 | % assets verified by 30th June 2014 | 100% | 100% | Municipal Wide | Operational | Operational | | 01/04/2014 | 30/06/2014 | N/A | N/A | N/A | N/A | Asset Register | CFO |

| trategic Development Objective | Priority Issue (Programmes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
|---|---------------------------------|---|--|--|---|-------------------|--------------|--------------|------------------------------|------------|--------------------|--|--|------------|-------------------------|---|-----------------------|
| | | | 11 | J1 | 11 | | KPA 4 MUNICI | PAL FINANC | E MANAGEI | MENT AN | D VIABILI' | ΓΥ (Project | s Only) | 11 | , | | 11 |
| o effectively nanage the financia ffairs of the nunicipality | Revenue Management Review | To review the Revenue management instruments by 30 April 2014 | Revenue management instruments reviewed | Revenue management instruments was reviewed | Revenue management instruments review | All wards | Operational | Operational | N/A | 01/07/2013 | 30/04/2014 | N/A | N/A | N/A | N/A | Reviewed Revenue Management instruments and Council Resolution | CFO |
| o effectively nanage the financia ffairs of the nunicipality | Budget and Reporting | To table the draft & final budget to council by 31 March & 31 May 2014 | tabled | Draft & Final budget tabled | N/A | Draft IDP | Operational | Operational | N/A | 01/07/2013 | 31/03/2014 | N/A | N/A | N/A | N/A | Council Resolutionand proof of compliance to MFMA timeframe | CFO |
| o effectively nanage the financia ffairs of the nunicipality | Budget and Reporting | To compile financial statements and submit to AG by 31 August 2013 | Financial statements compiled and submitted to AG | Financial statements compiled and submitted to AG | Financial statements | | Operational | Operational | N/A | 01/07/2013 | 31/08/2013 | N/A | N/A | N/A | N/A | Pre-audited Financial statements | CFO |
| o effectively nanage the financia ffairs of the nunicipality | Budget and Reporting | To submit the Mid- year Budget adjustment report to Treasury by 31 March 2014 | Mid-year Budget adjustment report submitted to Treasury | Mid-year Budget adjustment report submitted to Treasury | Mid-year Budget adjustment report | N/A | Operational | Operational | N/A | 01/07/2013 | 31/04/2014 | Mid-year Budget adjustment report submitted to Treasury | The report is compiled and waiting for approval in the protfolio committees. | N/A | N/A | Council Resolution | CFO |
| o effectively nanage the financia ffairs of the nunicipality | Supply Chain Management | To purchase the Mayor's vehicle by 30 September 2013 | Mayors Vehicle Purchased | N/A | Mayors Vehicle | N/A | 900 000,00 | R 676 482,00 | 414522 | 01/07/2013 | 31/12/2013 | N/A | NA | N/A | N/A | Proof of purchase, delivery note | ММ |
| o effectively nanage the financia ffairs of the nunicipality | Supply Chain Management | To purchase 9 x High back cashier for income section by 31 December 2013 | 9 x High back cashier (Income Section) Purchased | N/A | 9 x High back cashier (Income Section) | N/A | 36 000,00 | R 0,00 | 411571 | 01/07/2013 | 31/12/2013 | Quotations and purchase of 9 x High back cashier (Income Section) | N/A | N/A | N/A | Proof of purchase and delivery note | CFO |
| o effectively nanage the financia ffairs of the nunicipality | Supply Chain Management | To purchase 5 x Note counter with fake detection for Income Section by 31 December 2013 | Note counter with fake detection x 5 (Income Section) Purchased | N/A | Note counter with fake detection x 5 (Income Section) | N/A | 199 500,00 | R 0,00 | 411572 | 01/07/2013 | 31/12/2013 | Quotations and purchase of Note counter with fake detection x 5 (Income Section) | Target achieved. Fake detection purchased | N/A | N/A | Proof of purchase and delivery note | CFO |
| o effectively nanage the financia ffairs of the nunicipality | Supply Chain Management | To purchase 7 x High back with plastic for Income Section by 31 December 2013 | High back with plastic x7 (Income Section) Purchased | N/A | High back with plastic x7 (Income Section) | N/A | 2 000,00 | R 0,00 | 411573 | 01/07/2013 | 31/12/2013 | Quotations and purchase of High back with plastic x7 (Income Section) | N/A | N/A | N/A | Proof of purchase and delivery note | CFO |
| o effectively anage the financia fairs of the unicipality | Supply Chain Management | To purchase a 4 in 1 photocopy machine for Budget Office by 31 December 2013 | | N/A | 4 in 1 photocopy machine | N/A | 115 265,00 | R 0,00 | 411570 | 01/07/2013 | 31/12/2013 | Quotations and purchase of 4 in 1 photocopy machine | N/A | N/A | N/A | Proof of purchase and delivery note | CFO |
| o effectively anage the financia fairs of the unicipality | Supply Chain Management | Top purchase 2 x Highback chairs for Computer Room by 31 December 2013 | 2 x Highback chairs (Computer Room) Purchased | N/A | 2 x Highback chairs (Computer Room) | N/A | 5 000,00 | R 0,00 | 412002 | 01/07/2013 | 31/12/2013 | Quotations and purchase of 2 x Highback chairs (Computer Room) | <u> </u> | N/A | N/A | Proof of purchase and delivery note | CFO |

| | ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014 | | | | | | | | | | | | | | | | |
|---------------------------------------|---|--|-------------------------------|----------------------------------|----------|-------------------|--------|--|------------------------------|------------|--|-----------------------|---|------------|-------------------------|-----------------------|-----------------------|
| Strategic Development Objective | | | Key Performance Indicators | Annual Performance Targets | Baseline | Location/W ard | Budget | | Funding Source/Vote No | Start Date | | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |

| | | | | | | ORGANI | SATIONAL SD | BIP (HIGHER | LEVEL SDBI | P) 2013/ | 2014 | | | | | | |
|---|--------------------------------|--|--|--|--|-------------------|-------------|-------------|------------------------------|------------|--------------------|-----------------------|--|---|-------------------------|--|-----------------------|
| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective | Key Performance Indicators | Annual Performance Targets | Baseline | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
| | | | | | | | KPA 5 GOOD | GOVERNANC | E AND PUE | LIC PART | ГІСІРАТІО | N (KPI's Or | nly) | | | | |
| To provide good governance and public participation | Risk Management | To hold 4 risk management committee meetings by 3oth June 2014 | # of Risk management committee meetings held by 30th June 2014 | 4 | N/A | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 30/06/2014 | 1 | Target Achieved.1 Risk Management Meeting was held on the 13th of December 2013 | N/A | N/A | Risk Committee Meetings Planned vs Actual meetings held & Minutes/ attendance register | ММ |
| To provide good governance and public participation | Risk Management | To ensure 100% mitigations and address by 30 June 2014 | % of risks mitigated and addressed by 30 June 2014 | 100% | 5 | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | N/A | N/A | N/A | N/A | Proof of risk mitigation actions taken per risk resolved & quarterly reports with clear deliverables where applicable | ALL DIRECTORS |
| To provide good governance and public participation | Fraud and Anti - Corruption | To process 100% fraud and anti- corruption cases by 3oth June 2014 | % of Fraud and Anti- Corruption cases processed by 3oth June 2014 | 100% (# of cases processed /total cases registered) | N/A | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 30/06/2014 | 100% | Target achieved. 2 cases were received and finalised | N/A | N/A | Case Register, Case Reports & quantifiable work-in-progress reports | ММ |
| To provide good governance and public participation | Internal Auditing | To develop an Internal Audit Charter, Audit and Performance Audit Charter and submi to council for approval by 30th June 2014 | Internal Audit Charter, Audit and Performance Audit Charter developed and submited to council for approval by 30th June 2014 | Internal Audit Charter, Audit and Performance Audit Charter developed and submited to council for approval by 30th June 2014 | Internal Audit Charter, Audit and Performance Audit Charter developed and submited to council for approval by 30th June 2014 | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 31/12/2013 | N/A | N/A | N/A | N/A | Approved Audit and Performance Audit Committee and Internal Audit Charters, Council resolutions | ММ |
| To provide good governance and public participation | Internal Auditing | To develop the three (3) year Internal Audit rolling plan and Annual plan by 30th June 2014 | Approved three (3) year Internal Audit rolling plan and Annual plan | Approved three (3) year Internal Audit rolling plan and Annual plan | Approved three (3) year Internal Audit rolling plan and Annual plan | N/A | Operational | Operational | 010/26005 | 2013-01-04 | 30/06/2013 | N/A | N/A | N/A | N/A | Approved three (3) year Internal Audit rolling plan and Annual plan , Council Resolution | ММ |
| To provide good governance and public participation | Internal Auditing | To implement the Internal Audit Plan by 30th June 2014 | % implementation of the Approved Internal Audit Plan by 30th June 2014 | 100% (13/13) | 100% | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 01/06/2014 | 100% | Target not achived. 75% of the project completed. Two (2) projects are completed and Two Projects are in progress (Execution stage) | Delays in completion due to non availabity of staff (Festive seasons). | N/A | Internal Audit Progress Report to Audit Committee | мм |
| To provide good governance and public participation | Internal Auditing | To organise 7 Audit and Performance Audit Committee meetings by 30th June 2014 | # of Audit and Performance Audit Committee meetings held. | 7 | 7 | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 01/06/2014 | 2 | Target achieved. Two (2) Audit and Performance Audit Committee meetings were held 22 October 2013- | N/A | N/A | Minutes, Attendance register and Reports | ММ |
| To provide good governance and public participation | Internal Auditing | To submit 4 Audit and Performance Audit Committee Reports to Council by 30th June 2014 | # of Audit and Performance Audit Committee Reports submitted to Council | 4 | 4 | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 01/06/2014 | 1 | Target achieved. Two (1) Audit and Performance Audit Committee Report to Council was submitted. | N/A | N/A | Council Resolutions and Reports | ММ |
| To provide good governance and public participation | Internal Auditing | To organise 8 Audit Steering Committee meetings by 31 December 2013 | # of Audit Steering Committee meetings held. | s 8 | 9 | N/A | Operational | Operational | 010/26005 | 2013-01-08 | 30/11/2013 | 4 | Target acheved. Seven (6) Audit Steering Committee meeting were held. 04 October 2013 15 October 2013 29 October 2013 05 November | The last meeting to discuss management letter with management was supposed to be held on 19 November 2013 and the Auditor General was not done with the | N/A | Minutes, Attendance register and Reports | ММ |
| To provide good governance and public participation | Internal Auditing | To organise 6 OPCA meetings by 310TH June 2014 | | 6 | 7 | N/A | Operational | Operational | 010/26005 | 01/07/2013 | 01/06/2014 | N/A | N/A | N/A | N/A | Minutes, Attendance register and Reports | ММ |
| To provide good governance and public participation | Internal Auditing | # of Report on the Assessment of IAA and APAC submitted to Council | # of Report on the Assessment of IAA and APAC submitted to Council | 2 | 2 | N/A | Operational | Operational | 010/26005 | 2013-01-03 | 31/07/2013 | N/A | N/A | N/A | N/A | Reports and Coucil resolution | ММ |

| | | | | | | ORGANI | SATIONAL SI | BIP (HIGHER | LEVEL SDBI | P) 2013/ | 2014 | | | | | | |
|--|-------------------------|--|---|---|------------------------------------|-------------------|-------------|-------------|------------------------------|------------|--------------------|--|--|------------|-------------------------|---|-----------------------|
| Strategic Development Objective | | Measurable Objective | Key Performance Indicators | Annual Performance Targets | Baseline | Location/W ard | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
| | | | | | | | KPA 5 GOO | D GOVERNAN | CE AND PUE | LIC PART | ΓΙΟΙΡΑΤΙΟ | N (KPI's On | ıly) | | | | |
| o provide good governance and sublic participation | Council Services | To organise 4 ordinaty council meeting by 30 June 2014 | # of Council meeting convined by 30th June 2014 | 4 | 8 | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 1 | Council meeting scheduled for 31 October 2013 was held on 5 November 2013; Special Council | None | None | Notice and Minutes of Council meetings | CORP SERV |
| o provide good overnance and ublic participation | Council Services | To organise 24 EXCO meetings by 30th June 2014 | # of Executive Committee Meetings convened by 30th June 2014 | 24 | 24 | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 6 | Exco meetings were held on 17 & 24 October 2013 and on 5 & 14 November 2013 and on 6 | None | None | Notice and Minutes of EXCO meetings | CORP SERV |
| o provide good overnance and ublic participation | Council Services | To organise 60 Portfolio Committee Meetings by 30 June 2014 | # of Portfolio Committee Meetings convened by 30 June 2014 | 60 | 65 | N/A | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 15 | Portfolio committee meetings: Corporate held 21 Oct; 4, 18 & 22 Nov 2013; LLF | None | None | Notices and Minutes of Portfolio Committee meetings | CORP SERV |
| o provide good overnance and ublic participation | By Laws and Policies | To review 12 By- Laws by 30 June 2014 | # of By-Laws reviewed by 30 June 2014 | 12 | 13 | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | 3 | 5 new by-laws were processed for approval; 6 draft by-laws was submitted to Portfolio Committees in November 2013 | None | None | Council Resolutions Government Gazette Notices and attendance Register | CORP SERV |
| o provide good overnance and ublic participation | Public Participation | Public Hearing | # of Public Hearing Committee Meeting held by 30 June 2014 | 1 | 1 | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | N/A | N/A | N/A | N/A | Attendent Register and Minutes | CORP SERV |
| provide good overnance and ablic participation | Communication | To organise 8 imbizos by 30th June 2014 | # of imbizos oreganised by 30th June 2014 | 8 | 6 | | Operational | Operational | N/A | | 30/06/2014 | 2 | Target achieved 2x Imbizos held; one the 15 Nov 2013 at Magau attended by 410 persons and | None | None | Notices, Attendance Register, Advertisemnet, Inputs List | CORP SERV |
| provide good wernance and ablic participation | Communication | To develop Municipal Service Standards by 30th June 2014 | Municipal Service Standards developed by 30th June 2014 | Municipal Service Standards developed | N/A | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | Collection of information from different directorates | Draft Service standard sent to Directorates on 13 Dec 2013 for inputs,corrections and confirmations | None | None | Approved Service Standards | CORP SERV |
| provide good vernance and blic participation | Communication | To review the communication strategy by 30th June 2013 | Communication strategy reviewed | Communication strategy reviewed | Communication strategy reviewed | All wards | Operational | Operational | N/A | 01/07/2013 | 30/06/2014 | N/A | Draft Communication strategy inplace to be sent to the portfolio committee during 3rd 0 | None | None | Approved Communication Startegy, Council Resolution, Invitations | CORP SERV |

| | | | | | OR | GANISATI | IONAL SD | BIP (HIGH | HER LEVEL SD | BIP) 2013, | /2014 | | | | | | |
|---|--------------------------------|---|--|------------|--|--------------------|------------|-------------|---------------------------|------------|--------------------|--|--|----------------------------|--|---|--|
| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/War d | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
| | <u> </u> | KPA 5 GOOD | GOVERNANCE | AND PUBLIC | PARTICIPATIO | ON (Projec | cts Only) | 11 | 11 | <u> </u> | <u> </u> | <u> </u> | | <u> </u> | JC. | | |
| To provide good governance and public participation | Information Trechnology | To purchase a Printer for Secretary: Speaker's office by 30 September 2013 | Printer: Secretary speaker's office | N/A | Printer: Secretary speaker's office | Civic Centre | 3 000,00 | R 0,00 | INCOME | 01/07/2013 | 30/09/2013 | N/A | N/A | N/A | N/A | N/A | Proof of purchase, delivery note |
| To provide good governance and public participation | Information Trechnology | To purchase Office Equipment(Laptops ,printers desktops) by 31 March 2014 | Office Equipment(Laptops ,printers ,desktops) purchased | N/A | Office Equipment(Laptops ,printers ,desktops) | Civic Centre | 100 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/03/2014 | Meeting with the steering committee to obtain aproval, Specifications, advertisement, Appointment of service providers | Meeting with the steering committee to obtain aproval, Specifications, advertisement, Appointment of service providers | No procurement was done | as well as November 2013 - | Submitted request dated 11 December 2013 to accounting officer to approve procurement of necessary equipment; awaiting approval | Minutes of steering committee, Specifications , Advertiseme nt, appointment letter, proof of purchase |
| To provide good governance and public participation | Information Trechnology | To purchase High volume printer for agendas by 31 December 2013 | High volume printer for agendas purchased | N/A | High volume printer for agendas | Civic Centre | 15 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/12/2013 | Appointment of service provider and leasing of printer concluded | Meeting with the steering committee to obtain aproval, Specifications, advertisement, Appointment of service providers | No procurement was done | ICT Steering Committee failing to meet in October as well as November 2013 - no quorum turned up to scheduled | to accounting officer to approve | Minutes of steering committee, Specifications , Advertiseme nt, |
| To provide good governance and public participation | Information Trechnology | To purchase High volume scanner /printer/copier combination by 31 December 2014 | High volume scanner /printer/copier combination purchased | N/A | High volume scanner /printer/copier combination | Civic Centre | 10 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/12/2013 | Appointment of service provider and leasing of printer concluded | Meeting with the steering committee to obtain aproval, Specifications, advertisement, Appointment of service providers | No procurement was done | ICT Steering Committee failing to meet in October as well as November 2013 - no quorum turned up to scheduled by notice meetings | Submitted request dated 11 December 2013 to accounting officer to approve procurement of necessary equipment; awaiting approval | Appointment letter and lease agreement |
| To provide good governance and public participation | Information Trechnology | To purchase 4 in 1 copier machine by 31 March 2014 (Buildings and Control) | 4 in 1 copier machine purchased | N/A | 4 in 1 copier machine | Waterval Region | 14 000,00 | R 0,00 | INCOME | 01/01/2014 | 31/03/2014 | N/A | N/A | No procurement was done | ICT Steering Committee failing to meet in October as well as November 2013 - no quorum turned up to scheduled | to accounting officer to approve | Proof of purchase and delivery note |

| | | | | | OI | RGANISATI | ONAL SDI | BIP (HIGH | IER LEVEL SD | BIP) 2013, | /2014 | | | | | | |
|---|---------------------------------------|---|---|-------------------------------------|---|--------------------|-------------|-------------|---------------------------|------------|--------------------|--|---|---|---|--|---|
| Strategic Development Objective | Priority Issue (Programmes) | Measurable Objective/Key Performance Indicators | Annual Performance Targets | Baseline | Project Name | Location/War d | Budget | Expenditure | Funding Source/Vote No | Start Date | Completion Date | 2nd Quarter Target | Progress To Date (Any achievement in % must be quatified) | Challenges | Proposed Intervetion | Potforlio of Evidence | Responsible Person |
| | J1 | KPA 5 GOOD | GOVERNANCE | AND PUBLIC | PARTICIPATI | ON (Projec | ts Only) | 1 | <u> </u> | -31 | , <u>'</u> | J1 | <u> </u> | 11 | <u> </u> | J1 | |
| To provide good governance and public participation | Information Trechnology | To purchase Steel cabinet for business by 31 March 2014 (Buildings and Control) | Steel cabinet for business purchased | N/A | Steel cabinet for business | Waterval Region | 5 000,00 | R 0,00 | INCOME | 01/01/2014 | 31/03/2014 | N/A | N/A | No procurement was done. Needs analysis collected and processed to office of municipal manager | None | Top Management will consider priorities of requests in Q3 and procurement further processed | Proof of purchase and delivery note |
| To provide good governance and public participation | Risk Management | To conduct risk strategic risk assessment by 30 June 2014 | Strategic risks assessment done | Strategic risks assessment done | Strategic Risk Management | N/A | Operational | Operational | INCOME | 01/04/2014 | 30/06/2014 | N/A | N/A | N/A | N/A | Strategic risk assessment report | ММ |
| To provide good governance and public participation | Risk Management | To review the Risk Management Policy by 30 June 2014 | Reviewed Risk Policy | Risk Policy | Review of the Risk Policy | N/A | Operational | Operational | INCOME | 01/04/2014 | 30/06/2014 | N/A | N/A | N/A | N/A | Reviwed Risk Management Policy, Council Resolution | ММ |
| To provide good governance and public participation | Fraud and Anti - Corruption | To review the Anti Fraud and Corumption Policy by 30 June 2014 | Anti Fraud and Corumption Policy reviewed | Anti Fraud and Corumption Policy | Anti Fraud and Corumption Policy | N/A | Operational | Operational | INCOME | 01/04/2014 | 30/06/2014 | N/A | N/A | N/A | N/A | Reviwed Anti Fraud and Corumption Policy, Council Resolution | MM |
| To provide good governance and public participation | By Laws and Policies | To develop the Access to information manual by 31 December 2013 | Develop acces to information Manual | N/A | By Laws and Policies | N/A | Operational | Operational | INCOME | 01/10/2013 | 31/12/2014 | Develop acces to information Manual | The Access to Information Manual was updated and reviewed on 2 October 2013 and submitted to Council who approved it on 5 November 2013 | None | None | Council Resolutions Government Gazette Notice and attendance Register | CORP SERV |
| To provide good governance and public participation | Auxiliary Services | To procure office furniture by 30 June 2014 | Office furniture purchased | N/A | Procurement of furniture for Councillors and Employees | Civic Centre | R500 000.00 | R 0,00 | INCOME | 01/07/2013 | 30/06/2014 | Implement procurement process t | lit on 5 November 2013. No procurement was done. Needs analysis collected and processed to office of municipal manager | None | Top Management will consider priorities of requests in Q3 and procurement further processed Q3 | Proof of purchase, Council Resolution | CORP SERV |
| To provide good governance and public participation | Auxiliary Services | To purchase 1 X 1.4 Engine Capacity Bakkie by 30 June 2014 | 1 X 1.4 Engine Capacity Bakkie purchased | N/A | 1 X 1.4 Engine Capacity Bakkie | Civic Centre | 150 000,00 | R 0,00 | INCOME | 01/01/2014 | 30/06/2014 | N/A | This project must be performed by Transport Officer of the Finance Department and not by DCS | NA NA | NA . | Specifications, Advertisement, appointment letter, proof of purchase and delivery note. | CORP SERV |
| To provide good governance and public participation | Auxiliary Services | To purchase Hand held two way communication radio x 2 by 31 December 2013 | Hand held two way communication radio x 2 purchased | N/A | Hand held two way communication radio x 2 | Civic Centre | 3 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/12/2013 | Quotation and Purchase of Hand held two way communication radio x 2 | This project must be performed by Community Services and no longer by DCS | NA | NA | Proof of purchase and delivery note | CORP SERV |
| Fo provide good governance and public participation | Auxiliary Services | To purchase Urns 20 Litre x 3 by 31 December 2013 | Urns 20 Litre x 3 purchased | N/A | Urns 20 Litre x 3 | Civic Centre | 2 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/12/2013 | Quotation and Purchase of Urns 20 Litre x 3 | No procurement was done. Needs analysis collected and processed to office of municipal manager | None | Top Management will consider priorities of requests in Q3 and procurement further processed | Proof of purchase and delivery note | CORP SERV |
| o provide good governance and public participation | Communications | To upgrade Municipal Call Centre by 30 June 2014 | Upgraded municipal call centre purchased | N/A | Upgrading of Municipal Call Centre | Civic Centre | R300000.00 | | INCOME | 01/07/2013 | | Tenderer on site to install and commission the system which includes training of call center staff (50%) | Quotation to relocate telephony equipment to Civic Center was approved on 5 December 2013 | Relocation of call center a first step to upgrade it; | Radio equipment of 3 channels must also be relocated; benchmarking of effective and efficient call center system to be done in Q3 and procurement immediately after | | CORP SERV |
| To provide good governance and public participation | Communications and events division | To purchase Video camera by 31 December 2013 | Video camera purchased | N/A | Video camera | Civic Centre | 10 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/12/2013 | Quotation and Purchase of Video camera | Target not achieved | Finacial management constraints | None | Proof of purchase and delivery note | CORP SERV |

| | ORGANISATIONAL SDBIP (HIGHER LEVEL SDBIP) 2013/2014 | | | | | | | | | | | | | | | | |
|---|--|---|----------------------------------|----------|----------------------------|-------------------|-----------|-------------|---------------------------|------------|------------|---|---|------|-------------------------|--|-----------------------|
| Strategic Development Objective | Priority Issue (Programmes) | Objective/Key | Annual Performance Targets | Baseline | Project Name | Location/War d | Budget | Expenditure | Funding Source/Vote No | Start Date | | 2nd Quarter | Progress To Date (Any achievement in % must be quatified) | | Proposed Intervetion | | Responsible Person |
| | KPA 5 GOOD GOVERNANCE AND PUBLIC PARTICIPATION (Projects Only) | | | | | | | | | | | | | | | | |
| To provide good governance and public participation | and events division | To purchase Digital camera (photos) by 31 December 2013 | (photos) purchased | N/A | Digital camera (photos) | Civic Centre | 10 000,00 | R 0,00 | INCOME | 01/10/2013 | 31/12/2013 | Quotation and Purchase of Digital camera (photos) | Target achieved 1x Digital Camera purchased | None | None | Proof of purchase and delivery note | CORP SERV |
| To provide good governance and public participation | and events division | To purchase TVs x 3 by 31 December 2013 | | N/A | TVs x 3 | Civic Centre | 30 000,00 | R 0,00 | INCOME | 01/01/2014 | 31/03/2014 | N/A | Target achieved 3x TV'S purchased | None | None | Proof of purchase and delivery note | CORP SERV |